GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

RWS&S – Krishna District - Augmentation of SVS at Bandlagudem, Arjavanigudem, Renumallagudem, Kamakshipuram habitations of Pedatumidi GP in Batumilli Mandal – Post facto Extension of Agreement Time up to 31-10-2017 for a period of (560) days with imposing LD's Rs.3,46,060/- – Accorded – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 195 Dated: 19-02-2019

Read the following

1. G.O.Rt.No.438, P.R&R.D(RWS-II) Dept., dt:14.03.2013.
2. G.O.Rt.No.564, PR&RD(RWS-II) Dept., dt:05.06.2015.
3. From CE-II, RWS&S, Vijayawada Lr.No. AEE/DEE/Bandlagudem/ EOAT/Krishna/2018, Dt:23-01-2019.

ORDER:

In the circumstances reported by the Chief Engineer-II, Rural Water Supply & Sanitation Department, Vijayawada in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Post facto extension of agreement time up to 31.10.2017 for a period of (560) days without imposing L.D's of Rs.3,46,060/-, as delay was attributable to the Contractor in respect of the work "Augmentation of SVS at Bandlagudem, Arjavanigudem, Renumallagudem, Kamakshipuram habitations of Pedatumidi GP in Batumilli Mandal in Krishna District".

2 . The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3 . A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.K.S. JAWAHAR REDDY,
PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Krishna District.
Copy to:
PS to Minister (PR,RD & ITE&C)
PS to Prl.secy., (PR&RWS).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.